

University Avenue Improvements and ARTWalk 2 Enhancements Project

City Project #08101 PIN 4754.18

Utility Agency Meeting

September 30, 2009 at 10:00 AM
City of Rochester, Commissioner Conf. Rm

Design Team members in Attendance:

Paul Way	City of Rochester
Jason Maitland	City of Rochester Police Dept.
Rick Cuthbertson	Frontier Telephone
Dave Selymer	RGE Gas
Keith Dyer	Monroe County Pure Waters
Rob Kozarits	Monroe County DOT
Tom Lichtenthal	Bergmann Associates

This meeting was held to review the potential conflicts between the proposed improvements and the existing utilities for the subject project. A large-scale color plan of the proposed street improvements showing the potential conflicts was displayed. Tom Lichtenthal gave a brief overview of the project and reviewed each of the conflicts. The following is a brief summary of the items discussed or decisions reached at this meeting:

MCDOT

1. No comments to date.

Monroe County Pure Waters

1. They will be televising the existing trunk sewers from Union St. to Goodman St. to determine if they need to be replaced.
2. They will send Bergmann up to date record mapping for the project area.
3. They will review the drainage tables with the 50% plans.

RGE Gas

1. Currently replacing the 24" gas main with a new 16" gas main within the project limits.
2. The proposed gas main was relocated in the field from Prince St. to Goodman St. due to a conflict with the existing electric. The new main is now located to the south side of the centerline.
3. Bedrock was located approx. 6 ft. below existing grade beginning at Prince St. and heading to the west.
4. The existing 24" gas main will be tested for contaminants then abandoned in place and the valves will be removed.
5. RGE will use a traffic detour when they work in the area of the Union St. intersection.
6. Railroad ties were encountered in the roadway between Alexander St. and Prince St. The ties were located approx. 10 ft. north of the centerline of roadway.
7. Abandoned steam lines were also uncovered in the roadway.

8. RGE will send the City as-built plans as soon as they are complete.
9. All work should be complete by Dec. 1, 2009
10. RGE is also replacing 800 ft. of gas main along the west side of Goodman St. between University Ave. and East Ave. Bergmann should determine if the gas main could be relocated to the east side of the roadway (ARTwalk sidewalk area) to possibly take advantage of RGE's sidewalk reconstruction.

Frontier Telephone

1. In general, Frontier will be lowering their underground system to avoid conflicts with the proposed curb installation.
2. They will check for conflicts with the proposed drainage when it is shown on the plans.


Police

1. Notify Police Dept. of any road closures.
2. Police would support one way conversion of Prince St.

The above constitutes our understanding of issues discussed and decisions reached at this meeting. Please notify the undersigned, in writing, with any errors or omissions.

Best regards,

BERGMANN ASSOCIATES

A handwritten signature in black ink that reads "Tom Lichtenthal". The signature is written in a cursive style and is positioned above a light gray rectangular background.

TOM LICHTENTHAL
Project Manager

cc: Paul Way, City of Roch.
Steve Beauvais, NYSDOT Reg. 4